

Lake Tahoe Unified School District
Facilities Department
530-543-2219 office
530-543-2227 fax

Memo

To: Ivone Larson, South Tahoe High School Principal
From: Steve Morales, Director of Facilities
Date: June 1, 2009
Re: Construction Project Areas, week of June 1, 2009

CTE/ORG Project Look Ahead – Week for June 1, 2009

Some temporary conditions may occur that are inconvenient, we will continue to attempt to respond and minimize their effects on the campus. Thank you for your patience.

Future CTE Building Location:

- Construction fencing is relocated as needed to secure areas of construction activities.
- Excavation of the CTE building site adjacent to the loading dock area of the Theater will continue this week. Shoring of the excavation will take place as the dig deepens. The shoring will be noisy at times, if excessive please let Laura know and she will notify me.
- Dirt hauling may begin after school hours from the CTE site to the football field.
- The parking lot behind the cafeteria is currently under construction and will continue throughout the next several weeks. Access is limited to emergency vehicle and deliveries that cannot be rerouted.
- It is anticipated that a new water line tie in will occur this Friday after the release of classes. **NO WATER SERVICE** will be available at the site between 3:30-7:00 PM. **No Activities should be scheduled for the afternoon-evening of Friday, June 5.**

Future ORG Building Location:

- On Monday, June 1, the Boys and Girls Portable Restrooms adjacent to shop building will be taken out of service, dismantled and removed from the campus.
- Grading and paving for a vehicle bypass through the basketball courts will begin and is expected to be complete by Wednesday, June 3. Access to the S/T parking lot will be slightly altered.
- The area vacated by the Portable restrooms will become a construction zone and construction activities will begin in this area.