

Lake Tahoe Unified School District
Facilities Department
530-543-2219 office
530-543-2227 fax

Memo

To: Ivone Larson, South Tahoe High School Principal
From: Steve Morales, Director of Facilities
Date: May 11, 2009
Re: Construction Project Areas, week of May 11

CTE/ORG Project Look Ahead – week For May 11-15, 2009

Future CTE Building Location:

- **Due to developments this weekend the cafeteria access has changed.** Access to the cafeteria parking lot has been relocated. You cannot access the road by continuing straight past the entry to the circle, but must enter the circle in front of the gyms, proceed past the theater building, then turn right onto the temporary rock roadway just past the theater. The small school buses and deliveries will continue. Staff access may become limited but we will keep that open as long as possible. **Please proceed at a slow rate of speed through this area.**
- The circle at the gymnasiums is now a **one way road only**. You cannot enter the road on the left side. Please stay to the right of the roadway when using the circle.
- The circle roadway will be shortened this week, probably by Wednesday morning. The circle will remain open but the radius will be reduced. Large school busses will not use this area during normal morning drop-off.
- Road construction of new fire and cafeteria access roadway off of the end of the student parking lot will continue. Excavation of the CTE building will begin, the construction fencing has been relocated to secure this area.

Future ORG Building Location:

- Exploratory “pot holing” to continue in areas near the future sight. Some minor jackhammer activity will take place near the boiler room.
- The remainder of the tree removal will take [place near the future sight.

Ground Breaking Ceremony, Friday May 15, 2009, 10:00 AM: This will take place at the end of the student parking lot on the edge of the construction zone. Approximately 20 student parking spaces will be reserved for this ceremony Friday morning and released after the event.